

## 3 Week Look Ahead Schedule

Date: October 9, 2025

Job #: 20-006

Project Name: Mass DOT Central Street Peabody			This Week 10/13/25-10/17/25							Next Week 10/20/25-10/24/25								Two Weeks 10/20/25-10/24/25						
Item	Work Description	S	М	Т	w	Т	F	S	S	М	Т	W	Т	F	S	S	М	Т	W	Т	F	S		
	Weekly Project Meeting					Х														Х				
	Rodent Control ongoing		х	х	Х	Х	Х			Х	Х	Х	Х	Х			х	Х	Х	Х	Х			
	Erosion Control for all activities as needed		х	Х	Х	Х	Х			Х	Х	Х	Х	Х			х	Х	Х	Х	Х			
	Continue Drainage System		Н		X	X	X			X	X	X	X	X			Х	X	X	X	X			
	Temp Water System																Ш				Ш			
	Install Temp Services 2 CREWS		Н	X													Ш				Ш			
	Water Main Install		Н		X	X	X			X	Χ	X	X	X			Х	X	X		Ш			
	Chlorination and Testing																Ш			X	X			
	Installl NEW Services 10/27 TO 11/5																							
	Dismantle and remove temp bypass 11/6 thru 11/10																Ш				Ш			
																	Ш				Ш			
	PUC Coordination																Ш				Ш			
																	Ш				Ш			
	Status of the next on poles to begin to relocate lines																							
																	Н				H			
	Outstanding Issues need resolution																							
	All weather & logistics dependent																П							
	<u> </u>																П							
1	Traffic Management to be conducted daily/nightly																П				П			
2	Detours will be in place and cause delays in traffic																П							
3	Police Details utilized daily/nightly																П				П			
	. one zoune dunted duny/mymy																H			$\Box$	H			
			Н														Н			$\vdash \vdash$	$\vdash \vdash$			